T.H.E. DIRECTIONAL DRILLING CO.
2756 St. Louis Avenue
Long Beach, CA 90806
(213) 424-7043

TIME REPORTED MO. ___ DAY ___ TIME ___ A.M. P.M. BY: ___
TIME RELEASED MO. ___ DAY ___ TIME ___ A.M. P.M. BY: ___
CONSULTANTS Barry King

FOUR TEAMS OIL PROD. & EXPL., INC.

Sec 19-49-13W

API No. (037-22754-01)

DAY FRIDAY DAYS 2 DATE 12/28/86

LOCATION WILMINGTON WELL No. [illegible] DATE STARTED COMPLETED

SET UP NO	FROM	TO	WEIGHT	RPM	PUMP PRESSURE	DRILLING ASSEMBLIES
1	4379	4499				6 1/4 + 4 3/4 BENT HOUSING + 4 3/4 MC HWY 2/4 DC + DP

DEPTH	DRIFT	BEARING	DEPTH	DRIFT	BEARING
4435	28°30'	N56E			
4466	27	N59E			
4499	25°45'	N61E	PROJECTION		
Tie in @	4255'	33°	N55½E		

PROJECTION

COORDINATES	
M.D.	4499
V.D.	3746.20
Sect.	2142.22
N/S	1117.80
E/W	1827.35
Cylinder Position	
Right	3'
Left.	
High	
Low	5'

COST PER DAY		
1st. Day Supervision		
Supervision	520	—
Extra Man or Standby		
Mud Motor		
Over 8 Hrs. or Back to Back		
Bent Sub		
1st Day Spud Drlg.		
Spud Drlg.		
X.O. Sub		
Total	520	—
Total Carried Forward	1045	—
Grand Total	1565	