DIRECTIONAL DRILLING CO.

T.H.E. DIRECTIONAL DRILLING CO.
2756 St. Louis Avenue
Long Beach, CA 90806
(213) 424-7043

WELL FILE

TIME REPORTED MO. 2 DAY 6 TIME 24 A.M. P.M. BY:
TIME RELEASED MO. 2 DAY 6 TIME 24 A.M. P.M. BY:
CONSULTANTS Barry Hue
Sec 19-4S-13W

[redacted]

E & B Natural Resources Management Corp.

[redacted] 18 DAY THURSDAY DAYS 1 DATE [redacted]

LOCATION Wilmington WELL NO. [redacted] DATE STARTED 2-6-86 COMPLETED

SETUP NO	FROM	TO	WEIGHT	R.P.M.	PUMP PRESSURE	DRILLING ASSEMBLIES
1	4573					6¼ Bit + 4¾ Bent Housing + 4¾ MC + (2) 4¾ DC + 6¼ DT + DP

Mud Motor Type and Number

Mud Motor Type and Number

DEPTH	DRIFT	BEARING	DEPTH	DRIFT	BEARING
4612	30°45'	N41E			

COORDINATES	
M.D.	4612
V.D.	3642.01
Sect.	2582.12
N/S	2221.95
E/W	1316.03
Cylinder Position	
Right	4RT
Left	
High	2 HI
Low	
Map calls for:	
Course	
Inc.	

COST PER DAY		
1st. Day Supervision	765	—
Supervision	~~765~~	—
Extra Man or Standby		
Mud Motor	525	—
Over 8 Hrs. or Back to Back		
Bent Sub		
1st Day Spud Drlg.		
Spud Drlg.		
X.O. Sub		
Total	1290	—
Total Carried Forward		
Grand Total	1290	