DIRECTIONAL DRILLING CO.

T.H.E. DIRECTIONAL DRILLING CO.

2756 St. Louis Avenue
Long Beach, CA 90806
(213) 424-7043

TIME REPORTED MO. 2 DAY 7 TIME ___ A.M. P.M. BY: ___

TIME RELEASED MO. ___ DAY ___ TIME ___ A.M. P.M. BY: ___

CONSULTANTS Barry [illegible]

API # 037-22853

COMPANY XTRA ENERGY "WNF-I" 18 DAY FRIDAY DAYS 2 DATE [redacted]

LOCATION WILMINGTON WELL No. [redacted] DATE STARTED 2-6-86 COMPLETED

SETUP NO	FROM	TO	WEIGHT	RPM	PUMP PRESSURE	DRILLING ASSEMBLIES
	4573	4712				6¼ BIT + 4¾ BENT HOUSING + 4¾ MC + (2) 4¾ DC + 6½ DT + HWDP
	4712	4743				6¼ + LS + 4¾ MC + 4¾ DT + DT + BS + (5) 4¾ DC + HWDP

Mud Motor Type and Number

Mud Motor Type and Number

DEPTH	DRIFT	BEARING	DEPTH	DRIFT	BEARING
4672	31°30'	N41E			
4724	33°15'	N40E			

COORDINATES	
M.D.	4724
V.D.	3737.29
Sect.	2640.54
N S	2266.03
E W	1354.46
Cylinder Position	OF OLD HOLE
Right	11'
Left	
High	10'
Low	
Map calls for:	
Course	
Inc.	

COST PER DAY		
1st. Day Supervision		
Supervision	520	—
Extra Man or Standby		
Mud Motor		
Over 8 Hrs. or Back to Back		
Bent Sub		
1st Day Spud Drlg.		
Spud Drlg.		
X.O. Sub		
Total	1290	—
Total Carried Forward		
Grand Total	1810	—